



(radio, TV, papers), seminars and International conferences		Green	Green	Green																
E6 Composing a layman´s report	Proposed																			Red
	Actual																			
E7 Notice board	Proposed		Red																	
	Actual		Green																	
F1 Project management	Proposed	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red
	Actual	Green	Green	Green																
F2 Project steering committee	Proposed	Red			Red		Red		Red		Red		Red		Red		Red		Red	Red
	Actual	Green																		
F3 Project audit	Proposed							Red												Red
	Actual																			
F4 Production of After-LIFE Conservation Plan	Proposed																			Red
	Actual																			
F5 Networking with other LIFE and non-LIFE projects	Proposed	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red
	Actual	Green	Green	Green																

Remarks:

- 1) Permits for visiting the area will be issued for the project implementation period
 Special licence for ichthyologic surveys will be issued annually, at the beginning of the year
 Permits for riverbed restoration has issued for the project implementation period
 Permit for forestry work is annual and will be renewed according the stage of the work at the beginning of the year
 Permit for re-stocking of the asp will be organised at the end of 2016, when the restoration work is finished
- 2) Detailed design was produced during the project preparation period. The sub- contractor will be selected at the first half of the 2014.
 Work will start latest 2015 according the weather conditions.
- 3) The preparation will be executed at the end of 2013 and work will start in the first quarter of 2014 depending of the weather conditions.
- 4) The broad fishes will be caught at spring 2016. The incubation and growing of the juveniles will take part during the summer 2016. Re-stocking will take part late autumn, 2016
- 5) The hydrologic and ichthyologic surveys of the habitat will take part permanently according the seasonal and scientific aspects.
 The surveys of the invertebrates will take part in 2014 before the restoration work and in 2016-2017 after the work.